

# ***Certificate***

## ***about the BlowerDoor Test***

**Object:**

**end-terrace house**

**Passive street 123  
12345 Passive City**

Test Date: 01.05.2017

Select

according to EN 13829, Method A

12.05.2017

Passivman

Passivhaus Institut Dr. W. Feist  
Rheinstraße 44/46  
64283 Darmstadt

# BlowerDoor Test

## EN 13829, Method A

### Building Test Info and Air-Moving Equipment

#### Building Information

Building:	end-terrace house
Address:	Musterstrasse 123 54321 Passivhausen Year of Construction: 2017 Test Date: 01.05.2017

#### Customer Information

Name:	
Address:	Frankfurter Straße 149 63263 Neu-Isenburg
Phone:	06102-8129121
Fax:	06102-8129130

#### Business Info

Name:	Passivhaus Institut Dr. W. Feist	Technician:	Passivman
Address:	Rheinstraße 44/46 64283 Darmstadt	Phone:	06151-82699-0
		Fax:	06151-82699-11

#### Test Method

Method:	A	Test of a building in use
Standard:	Following EN 13829	
Note:		

#### Test object:

Test object:	see comments		
Internal Volume V:	492 m <sup>3</sup>	Error: +/- 3 %	Calculation Reference Values:
Net Floor Area A <sub>F</sub> :			see appendix
Envelope Area A <sub>E</sub> :			
Type of Ventilation:	None		
Type of Heating System:	Gasheizung		
Type of Air Conditioning:	keine		
Additional Information you will find in "Comments".			

#### Air-moving Equipment

Device:	Minneapolis BlowerDoor Modell 4, APT		
Serial Numbers:	Fan:	Pressure Gauge:	APT8 - 72      Calibration: 09.06.06
Other Devices:			

# BlowerDoor Test

## Test Standard EN 13829, Method A

### Minneapolis BlowerDoor Modell 4 - Tectite Express 3.6.7.0

Object: end-terrace house 54321 Passivhausen	Technician: Passivman Date: 31.02.2015
---	---

#### Temperature and Wind Conditions

Inside Temperature: 7 °C	Wind Force: 3
Outside Temperature: 5 °C	Number of exterior pressure taps: 1
Barometric Pressure: (Standard): 101325 Pa	Building Wind Exposure: B
Uncertainty because of Wind (Table Geißler): <b>9 %</b>	

#### Depressurization

#### Pressurization

Zero Flow (baseline)	$\Delta p_{01+}$	$\Delta p_{01-}$	$\Delta p_{02+}$	$\Delta p_{02-}$					
	3,7 Pa	-0,7 Pa	0,3 Pa	-0,5 Pa					
					Zero Flow (baseline)	$\Delta p_{01+}$	$\Delta p_{01-}$	$\Delta p_{02+}$	$\Delta p_{02-}$
						0,7 Pa	-0,4 Pa	5,0 Pa	-

#### Sets of Measurement

Ring	Building Pressure	Fan Pressure	Fan Flow $V_r$	Tolerance	Ring	Building Pressure	Fan Pressure	Fan Flow $V_r$	Tolerance
O ABCDE	[Pa]	[Pa]	[m³/h]	[%]	O ABCDE	[Pa]	[Pa]	[m³/h]	[%]
$\Delta p_{01}$	3,5	—	—	—	$\Delta p_{01}$	0,5	—	—	—
C	-80	272	347	0,14	C	79	282	354	4,51
C	-67	224	314	1,40	C	65	180	281	-3,27
C	-55	168	271	-0,88	C	59	163	266	-1,04
C	-53	160	265	-1,47	C	56	148	254	-2,05
C	-46	141	247	0,48	C	49	123	231	-0,08
C	-36	105	212	-0,04	C	39	90	197	1,50
C	-24	66	168	0,39	C	29	54	151	0,62
$\Delta p_{02}$	0,1	—	—	—	$\Delta p_{02}$	5,0	—	—	—

Correlation Coefficient r: 0,999		Confidence interval		Correlation Coefficient r: 0,996		Confidence interval	
$C_{env}$	[m³/(h Pa <sup>n</sup> )]	20	max. 22 min. 18	$C_{env}$	[m³/(h Pa <sup>n</sup> )]	13	max. 17 min. 9
$C_L$	[m³/(h Pa <sup>n</sup> )]	20	max. 23 min. 18	$C_L$	[m³/(h Pa <sup>n</sup> )]	13	max. 17 min. 9
n	[-]	0,64	max. 0,67 min. 0,61	n	[-]	0,75	max. 0,84 min. 0,67

#### Results

	V =	492 m³	A <sub>F</sub> =		A <sub>E</sub> =	
	<b>V<sub>50</sub></b>	Uncertainty	<b>n<sub>50</sub></b>	Uncertainty	<b>w<sub>50</sub></b>	Uncertainty
	m³/h	%	1/h	%	m³/m²h	%
Depressurisation	<b>250</b>	+/- 12 %	0,51	+/- 12 %		
Pressurisation	<b>244</b>	+/- 12 %	0,50	+/- 12 %		
Average	<b>247</b>	+/- 12 %	<b>0,50</b>	+/- 12 %		

#### Regulation complied with:

**PHI**

Maximum allowable:

**0,6**

1/h

**The test results meet the regulation.**


**Note:** The result does not exclude faults in the construction.

**Business Info:** Passivman  
Passivhaus Institut Dr. W. Feist  
64283 Darmstadt

Date, Sign

Stamp

**BlowerDoor Air Leakage Graph**  
**Object: end-terrace house**



- ◆ (Air Flow) Depressurisation [m³/h]
- (Air Flow) Pressurisation [m³/h]
- Regression line Depressurisation [m³/h]
- - - Regression line Pressurisation [m³/h]
- \* Air Flow Rate at 50 Pa [m³/h]

# BlowerDoor Test

## EN 13829, Method A

### Comments

Object: end-terrace house 54321 Passivhausen
---

Technician: Passivman Datum: 01.05.17
--

Installation of the Blower Door in the entrance door.

The building is closed, all windows and doors are installed. Window sills are installed, that is why the airtightness layer there is not accessible anymore.

The door sill of the garden door was not installed yet, so the door has been temporarily sealed.

The floor screed was already present.

The ventilation unit is present and the openings are temporarily closed.

#### Main leaking points:

Room Living room - electrical socket strong air draught

Room Kitchen - window connection down

Room HVACR - cable penetration

Room studio - window connection left

Pipe penetration outside air - connection to the plaster down

# BlowerDoor Test

## EN 13829, Method A

### Zero-Flow (Baseline) and Accuracy

Object: end-terrace house 54321 Passivhausen	Technician: Passivman Date: 01.05.2017
---	---

#### Depressurization

#### Pressurization

Reading	Zero Flow Pressure Difference		Reading	Zero Flow Pressure Difference	
	At the Beginning	At the End		At the Beginning	At the End
1	4,0	-1,4	1	2,2	8,8
2	3,9	-0,5	2	1,6	9,3
3	5,5	-0,2	3	0,7	11,0
4	5,8	0,0	4	1,2	8,7
5	7,0	0,1	5	0,9	7,1
6	7,5	0,3	6	-0,3	7,3
7	6,8	0,1	7	-0,8	5,5
8	6,0	0,0	8	-0,7	4,7
9	2,6	0,0	9	-0,3	6,3
10	0,9	0,2	10	-0,1	4,5
11	2,4	0,0	11	0,2	4,0
12	3,1	0,3	12	0,1	4,1
13	7,2	0,5	13	0,4	4,2
14	9,2	0,7	14	0,7	3,6
15	5,6	0,7	15	0,6	3,5
16	3,6	0,6	16	0,6	3,6
17	2,4	0,3	17	0,5	2,6
18	0,3	0,1	18	0,5	2,9
19	-0,7	0,1	19	0,5	3,2
20	1,1	0,3	20	0,6	3,4
21	2,2	0,5	21	0,5	2,8
22	3,4	0,6	22	0,5	3,0
23	1,8	0,5	23	0,6	2,8
24	2,9	0,4	24	0,9	3,5
25	5,0	0,4	25	0,8	3,0
26	2,7	0,1	26	-0,2	4,4
27	0,9	-0,2	27	0,0	7,0
28	1,3	-0,6	28	0,4	4,6
29	0,9	-0,7	29	0,7	6,0
30	1,1	-0,7	30	0,7	5,0

#### Average of the positive and negative Values of Zero Flow Pressure Difference

	$\Delta p_{01+}$	$\Delta p_{01-}$	$\Delta p_{02+}$	$\Delta p_{02-}$		$\Delta p_{01+}$	$\Delta p_{01-}$	$\Delta p_{02+}$	$\Delta p_{02-}$
Average	3,7	-0,7	0,3	-0,5	Average	0,7	-0,4	5,0	-

#### Average of all Values of Zero Flow Pressure Difference

Zero Flow	$\Delta p_{01}$ [Pa]	$\Delta p_{02}$ [Pa]	Zero Flow	$\Delta p_{01}$ [Pa]	$\Delta p_{02}$ [Pa]
(baseline)	3,5	0,1	(baseline)	0,5	5,0

Note:

#### Accuracy (Proposal Germany: FLiB-Supplement 11/2001)

Name	Description	Depressurisation		Pressurisation	
a	Accuracy of the device to measure airflow rate	+/- 4 %		+/- 4 %	
b	Accuracy building pressure	+/- 3 %	50 Pa	+/- 4 %	50 Pa
c	Uncertainty because of wind	+/- 9 %		+/- 9 %	
d	Uncertainty barometric pressure (standard or measured)	+/- 5 %		+/- 5 %	
e	Uncertainty leaving out a depressurization or pressurization	+/- 0 %		+/- 0 %	
g	Uncertainty reference values	+/- 3 %		+/- 3 %	
only info	Random error of the airflow rate	+/- 1 %		+/- 3 %	

<b>nett volume / end-terrace house Passive City</b>						
	<b>house</b>		<b>room</b>	<b>area plans [m<sup>2</sup>]</b>	<b>room height [m]</b>	<b>nett volume [m<sup>3</sup>]</b>
	8	00 GF	Living room	32,34	2.66	<b>86,02</b>
		00 GF	kitchen	11,85	2.66	<b>31,52</b>
		00 GF	corridor 1	7,34	2.66	<b>19,52</b>
		00 GF	WC	2,01	2.66	<b>5,35</b>
		01 upper flr	child 1	15,31	2.53	<b>38,73</b>
		01 upper flr	child 2	10,61	2.53	<b>26,84</b>
		01 upper flr	parents	13,92	2.53	<b>35,22</b>
		01 upper flr	bathroom	7,79	2.53	<b>19,71</b>
		01 upper flr	corridor 2	4,57	2.31	<b>10,56</b>
		02 upper flr	studio	16,37	2,55	<b>41,78</b>
		02 upper flr	work	11,5	2,55	<b>29,35</b>
		02 upper flr	bathroom 2	6,36	2,55	<b>16,23</b>
		02 upper flr	corridor 3	1,1	2,55	<b>2,81</b>
		-1 BF	basement 1	25,1	2.45	<b>61,50</b>
		-1 BF	basement 2	14,16	2.45	<b>34,69</b>
		-1 BF	HVACR	7,41	2.45	<b>18,15</b>
		-1 BF	corridor baseme	5,74	2.45	<b>14,06</b>
						<b>492,06</b>